



TIPO DE OBRA: Nueva
RESPONSABLE: Nivel Central
SUPERFICIE CONSTRUIDA: 320 m²

CONTRATISTA: CEMEX CONCRETOS, S.A. DE C.V.

Contrato 1-21050001-4-43919

	Inicio	Fin	Importe
Original	26/11/2021	24/04/2022	\$ 25,733,006.76
Convenio 1	25/04/2022	05/06/2022	\$ -
	26/11/2021	05/06/2022	\$ 25,733,006.76

Avance físico		
Programado	Real	Atraso
31.83%	35.55%	-3.72%
Avance financiero		
Programado	Real	Atraso
\$ 8,191,008.98	\$ -	\$ 8,191,008.98
31.83%	0.00%	31.83%

Situación actual de la obra:

1.-Se realiza el montaje de muros prefabricados, trabajos de albañilería e instalaciones hidráulicas y sanitarias.