



**TIPO DE OBRA:** Nueva  
**RESPONSABLE:** Nivel Central  
**SUPERFICIE CONSTRUIDA:** 355.20 m<sup>2</sup>

**CONTRATISTA:** CONSTRUCTORA Y PROMOTORA, SATELITE, S.A. DE C.V.

**Contrato** 1-21270004-4-43923

	Inicio	Fin	Importe
Original	03/12/2021	01/05/2022	\$ 24,411,439.85
Convenio 1	02/05/2022	29/05/2022	\$ -
	<b>03/12/2021</b>	<b>29/05/2022</b>	<b>\$ 24,411,439.85</b>

Avance físico		
Programado	Real	Atraso
<b>36.81%</b>	<b>36.26%</b>	<b>0.55%</b>
Avance financiero		
Programado	Real	Atraso
\$ 8,985,851.01	\$ 5,270,167.88	\$ 3,715,683.13
<b>36.81%</b>	<b>58.65%</b>	<b>-21.84%</b>

**Situación actual de la obra:**

Se realizan los trabajos de montaje de muros prefabricados, albañilería e instalaciones hidráulicas y sanitarias.

